Ardvane Charge DAC

Network Operations, Unit 4 Lissane Business Park, Mullingar, Co. Westmeath

6 November 2026
Our ref: ARV/NP/2026/114

Bronagh Allis
Concession Manager
North Midlands Charging Partnership

Availability Plan for the 2027 Contract Year (Schedule 4, paragraph 4.6)

Dear Bronagh,

Please find our Availability Plan for 2027 and the Schedule 6 return attached (hub_availability_2027.csv). On the asset base the Asset Renewal Programme 2027 sets, we forecast that a high-power charge point will fall below the 99 per cent standard at the 12 hubs below, and the Plan lists them under paragraph 4.6.

Hub code	Hub	Why it is listed	Action proposed
NM119	Bunacurry Pier	HX150 units hang two or three times a year on the record; each hang waits for a technician	Planned restart of each HX150 within 60 days of its last power-up
NM155	Carrowkeel Business Park	HX150 units hang two or three times a year on the record; each hang waits for a technician	Planned restart of each HX150 within 60 days of its last power-up
NM131	Portavaddy Seafront	HX150 units hang two or three times a year on the record; each hang waits for a technician	Planned restart of each HX150 within 60 days of its last power-up
NM144	Rossnabeg Harbour	HX150 units hang two or three times a year on the record; each hang waits for a technician	Planned restart of each HX150 within 60 days of its last power-up
NM166	Tobernalt Road	HX150 units hang two or three times a year on the record; each hang waits for a technician	Planned restart of each HX150 within 60 days of its last power-up
NM138	Ballinkeel Main Street	RC50 removed under the programme; the HX150 units will run months between power-ups	Planned restart of each HX150 within 60 days of its last power-up
NM117	Clonlea Leisure Centre	RC50 removed under the programme; the HX150 units will run months between power-ups	Planned restart of each HX150 within 60 days of its last power-up
NM150	Derrylane Park and Ride	RC50 removed under the programme; the HX150 units will run months between power-ups	Planned restart of each HX150 within 60 days of its last power-up
NM103	Glenfad Shopping Centre	RC50 removed under the programme; the HX150 units will run months between power-ups	Planned restart of each HX150 within 60 days of its last power-up
NM109	Kilbeg Retail Park	RC50 removed under the programme; the HX150 units will run months between power-ups	Planned restart of each HX150 within 60 days of its last power-up
NM146	Rathmoy Station Road	RC50 removed under the programme; the HX150 units will run months between power-ups	Planned restart of each HX150 within 60 days of its last power-up
NM121	Tullymore Market Square	RC50 removed under the programme; the HX150 units will run months between power-ups	Planned restart of each HX150 within 60 days of its last power-up

Source: back-office status history 1 January 2023 to 31 October 2026; planned maintenance schedule, 2027 plan sheet; Asset Renewal Programme 2027. Availability as Schedule 4, paragraph 4.3 defines it, with notified visits and supply interruptions excluded.

The forecast reads each HX150's controller hangs on the days since the unit last powered up. On the 2023 to 2026 record no HX150 hung before 76 days without a power-up, and every unit at a hub restarts when its supply pillar is isolated. Where an RC50 shares the HX150 units' pillar, its monthly cabinet service has kept those spells to a few weeks; at the five hubs where the HX150 units have a pillar of their own, they run for months and hang. Once the programme takes the RC50 out, the seven standard hubs above keep only two planned visits a year and few supply interruptions, so their HX150 units will run as long.

The programme's three motorway hubs are not listed: their two-monthly planned visits restart the HX150 units well inside that span. Annagh Cross and Cloonfin Crossroads are not listed either, because supply interruptions on their rural spurs restart the units several times a year.

We would welcome the chance to agree the restart arrangements at the December review. The return gives each hub's high-power charges and energy for January to October 2026 under Schedule 6.

The new HX150 units at the ten programme hubs that receive one are forecast from their commissioning on the works date, the first power-up they will have.

Yours sincerely,

Sorcha Jackman
Network Performance Lead, Ardvane Charge DAC