# Ardvane Charge DAC

Network Operations, Unit 4 Lissane Business Park, Mullingar, Co. Westmeath | Registered in Ireland, no. 641127

6 November 2026
Our ref: ARV/NP/2026/114

Ailis Fee
Concession Manager
North Midlands Charging Partnership

**Availability Plan for the 2027 Contract Year (Schedule 4, paragraph 4.6)**

Dear Ailis,

Please find our Availability Plan for 2027 and the Schedule 6 return attached (hub_availability_2027.csv). On the asset base the Asset Renewal Programme 2027 sets, we forecast that a high-power charge point will fall below the 99 per cent standard at the 12 hubs below, and the Plan lists them under paragraph 4.6.

| Hub code | Hub | Why it is listed | Action proposed |
|---|---|---|---|
| NM119 | Bunacurry Pier | HX150 units hang two or three times a year on the record; each hang waits for a technician | Planned restart of each HX150 within 60 days of its last power-up |
| NM155 | Carrowkeel Business Park | HX150 units hang two or three times a year on the record; each hang waits for a technician | Planned restart of each HX150 within 60 days of its last power-up |
| NM131 | Portavaddy Seafront | HX150 units hang two or three times a year on the record; each hang waits for a technician | Planned restart of each HX150 within 60 days of its last power-up |
| NM144 | Rossnabeg Harbour | HX150 units hang two or three times a year on the record; each hang waits for a technician | Planned restart of each HX150 within 60 days of its last power-up |
| NM166 | Tobernalt Road | HX150 units hang two or three times a year on the record; each hang waits for a technician | Planned restart of each HX150 within 60 days of its last power-up |
| NM138 | Ballinkeel Main Street | RC50 removed under the programme; the HX150 units will run months between power-ups | Planned restart of each HX150 within 60 days of its last power-up |
| NM117 | Clonlea Leisure Centre | RC50 removed under the programme; the HX150 units will run months between power-ups | Planned restart of each HX150 within 60 days of its last power-up |
| NM150 | Derrylane Park and Ride | RC50 removed under the programme; the HX150 units will run months between power-ups | Planned restart of each HX150 within 60 days of its last power-up |
| NM103 | Glenfad Shopping Centre | RC50 removed under the programme; the HX150 units will run months between power-ups | Planned restart of each HX150 within 60 days of its last power-up |
| NM109 | Kilbeg Retail Park | RC50 removed under the programme; the HX150 units will run months between power-ups | Planned restart of each HX150 within 60 days of its last power-up |
| NM146 | Rathmoy Station Road | RC50 removed under the programme; the HX150 units will run months between power-ups | Planned restart of each HX150 within 60 days of its last power-up |
| NM121 | Tullymore Market Square | RC50 removed under the programme; the HX150 units will run months between power-ups | Planned restart of each HX150 within 60 days of its last power-up |

Source: back-office status history 1 January 2023 to 31 October 2026; planned maintenance schedule, 2027 plan sheet; Asset Renewal Programme 2027. Availability as Schedule 4, paragraph 4.3 defines it, with notified visits and supply interruptions excluded.

The forecast reads each HX150's controller hangs on the days since the unit last powered up. On the 2023 to 2026 record no HX150 hung before 76 days without a power-up, and every unit at a hub restarts when its supply pillar is isolated. Where an RC50 shares the HX150 units' pillar, its monthly cabinet service has kept those spells to a few weeks; at the five hubs where the HX150 units have a pillar of their own, they run for months and hang. Once the programme takes the RC50 out, the seven standard hubs above keep only two planned visits a year and few supply interruptions, so their HX150 units will run as long.

The programme's three motorway hubs are not listed: their two-monthly planned visits restart the HX150 units well inside that span. Annagh Cross and Cloonfin Crossroads are not listed either, because supply interruptions on their rural spurs restart the units several times a year.

We would welcome the chance to agree the restart arrangements at the December review. The return gives each hub's high-power charges and energy for January to October 2026 under Schedule 6.

The new HX150 units at the ten programme hubs that receive one are forecast from their commissioning on the works date, the first power-up they will have.

Yours sincerely,

Sorcha Jackman
Network Performance Lead, Ardvane Charge DAC